

DRAFT IT&C Primary Addition Construction Schedule

Activity	Start	Stop
Pre-Solicitation Conference	24-Jan-17	24-Jan-17
Issue RFP (60% design documents)	27-Feb-17	27-Apr-17
Proposal Evaluations and announce downselection to 3 offerors	28-Apr-17	14-Jun-17
3 Offerors complete medical/dental prequalification and submit proof DBA insurance	15-Jun-17	4-Aug-17
Issue RFP (100% design documents)	4-Sep-17	13-Oct-17
Site Visit in Antarctica	11-Sep-17	18-Sep-17
Proposal Evaluations and announce selected offeror	14-Oct-17	3-Dec-17
Subcontract Award	4-Mar-18	
Shop drawings and procurement submittals	5-Mar-18	1-Dec-18
Deadline for all materials to arrive at Port Hueneme, CA		1-Dec-18
Ship departs PTH and arrives at McMurdo Station	30-Dec-18	22-Jan-19
Mobilization at McMurdo Station	22-Jan-19	1-Mar-19
Construct/Build ITC Primary Addition	1-Mar-19	27-Jun-19
Furniture, fixtures and equipment	27-Jun-19	4-Dec-19
Test, start up, training and acceptance	4-Dec-19	27-Dec-19
Temporary certificate of occupancy		27-Dec-19
Complete punchlist and final acceptance	27-Dec-19	27-Jan-19